

		Milford Youth Center	Pre-Bid RFI Log	
		Dance Experience Room Project	Date: 5/6/19	
	RFI #	Questions:	Response:	
	1	Was there painting?	Painting is currently not in the project scope. The paint and labor is being donated to the Youth Center.	
	2	Couldn't find where resilient floor and cove base is going?	Flooring and wall base are not in the project scope. The flooring and base is being donated and installed by others.	
	3	Is there a special kind of railing for the mirror?	Not sure I am understanding the question correctly. See sheet A105 for details on the mirrors. There is only one mirror location that will have a ballet bar in front of it, (location shown on the plans). The remaining mirrors are wall mounted without any railings.	
	4	Does there need to be a new slab of concrete to go somewhere or any concrete work?	There needs to be a small amount of conc. poured around the existing perimeter. 8" in width (min. 2" thick) around the perimeter indicated on drawing. See sheet A002.	
	5	How do the square MDO ceiling panels get attached to the structure?	The MDO panels will have a hidden/concealed connection with Striplok Pro 55 product or equivalent. There should also be a fairly short cable connection between the structure & panel (for redundancy),to prevent a falling panel incase of connector failure.	