

		<b>Milford Youth Center</b>	<b>Pre-Bid RFI Log</b>	
		<b>Dance Experience Room Project</b>	Revised Date: 5/8/19	
	<b>RFI #</b>	<b>Questions:</b>	<b>Response:</b>	
	1	Was there painting?	Painting is currently not in the project scope. The paint and labor is being donated to the Youth Center.	
	2	Couldn't find where resilient floor and cove base is going?	Flooring and wall base are not in the project scope. The flooring and base is being donated and installed by others.	
	3	Is there a special kind of railing for the mirror?	Not sure I am understanding the question correctly. See sheet A105 for details on the mirrors. There is only one mirror location that will have a ballet bar in front of it, (location shown on the plans). The remaining mirrors are wall mounted without any railings.	
	4	Does there need to be a new slab of concrete to go somewhere or any concrete work?	There needs to be a small amount of conc. poured around the existing perimeter. 8" in width (min. 2" thick) around the perimeter indicated on drawing. See sheet A002.	
	5	How do the square MDO ceiling panels get attached to the structure?	The MDO panels will have a hidden/concealed connection with Striplok Pro 55 product or equivalent. There should also be a fairly short cable connection between the structure & panel (for redundancy),to prevent a falling panel incase of connector failure.	
	6	I was wondering where we should put the Ad alt and base Bid on the contract	The add alternate listed in the specifications (motorized shades) has been removed from the project scope. As a result there is no longer add alternates to list in the bidding. Just list the base bids per documents, specifications and bidders guidelines.	